



Proposed work 01-14-13 to
01-18-13

Work Highlighted in green
completed as of 01/11/13

**Parking lot returned to service
Wednesday 01/16/13**

1 crews w/ support equipment
installing drain line.

10 trucks on Monday 1/14/13
removing dirt.

Sweeping lot and striping
Tuesday 1/15/13.